

ID	Task Mode	Task Name	Duration	Start	Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028				2029			
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4				
1		Strategic Milestones			Wed 08/07/20																																								
2		Completion of Strategic Outline Business Case Phase	0 days	Wed 05/08/20	Wed 05/08/20																																								
3		Commence Outline Business Case Phase	0 days	Thu 01/10/20	Thu 01/10/20																																								
4		Complete Procurement and Preliminary Design	0 days	Fri 29/10/21	Fri 29/10/21																																								
5		Complete Option Identification and Selection	0 days	Tue 31/08/21	Tue 31/08/21																																								
6		Submit OBC	0 days	Fri 28/10/22	Fri 28/10/22																																								
7		Submit Planning Consent Application	0 days	Mon 09/01/23	Mon 09/01/23																																								
8		Complete Planning Consent	0 days	Fri 28/03/25	Fri 28/03/25																																								
9		Submit Full Business Case	0 days	Fri 19/12/25	Fri 19/12/25																																								
10		Complete Detailed Design/Construction Preparation	0 days	Mon 30/03/26	Mon 30/03/26																																								
11		Complete Construction	0 days	Tue 31/10/28	Tue 31/10/28																																								
12		Road Open to Traffic	0 days	Thu 30/11/28	Thu 30/11/28																																								
13		Project Management and Governance	1334 days	Thu 01/10/20	Wed 12/11/25																																								
14		Start Outline Business Case Phase	0 days	Thu 01/10/20	Thu 01/10/20																																								
15		Preferred Option Identification	87 days	Mon 03/05/21	Tue 31/08/21																																								
16		CPCA Board Approval of OBC	0 days	Fri 28/10/22	Fri 28/10/22																																								
17		DfT review of OBC	67 days	Tue 01/11/22	Wed 01/02/23																																								
18		CPCA Board Approval of FBC	0 days	Tue 11/11/25	Tue 11/11/25																																								
19		Submit FBC to DfT	0 days	Wed 12/11/25	Wed 12/11/25																																								
20		Procurement	1190 days	Mon 10/08/20	Fri 28/02/25																																								
21		Tendering for OBC	38 days	Mon 10/08/20	Wed 30/09/20																																								
22		Identify procurement mechanism for engaging a	24 days	Tue 15/03/22	Fri 15/04/22																																								
23		Decision on delivery model	22 days	Fri 01/07/22	Sat 30/07/22																																								
24		Tendering for FBC Consultants	20 days	Mon 03/02/25	Fri 28/02/25																																								
25		Costing and Funding	191 days	Thu 06/08/20	Thu 29/04/21																																								
26		Secure funding for OBC phase	30 days	Thu 06/08/20	Wed 16/09/20																																								
27		Cost estimate for procurement	19 days	Mon 05/04/21	Thu 29/04/21																																								
28		Stakeholder	430 days	Mon 03/08/20	Fri 25/03/22																																								
29		Set up technical and local engagement forums	22 days	Tue 01/09/20	Wed 30/09/20																																								

Project: A10 Interactive Plannin Date: Wed 22/07/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028				2029			
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4				
30		Update Stakeholder Mapping and Engagement Strategy - 2 weeks	14 days	Mon 03/08/20	Thu 20/08/20																																								
31		Preparation for public consultation - 4 weeks	28 days	Mon 02/11/20	Wed 09/12/20																																								
32		6 week public consultation on options	40 days	Mon 04/01/21	Fri 26/02/21																																								
33		Write up of consultation report - 3 weeks	21 days	Mon 01/03/21	Mon 29/03/21																																								
34		Ongoing engagement with technical bodies & local communities over 18 months	18 mons	Mon 03/08/20	Fri 17/12/21																																								
35		Scheme intro presentation to Planning Committee highlighting preferred option	30 days	Wed 01/09/21	Tue 12/10/21																																								
36		Presentation to local engagement forums on preferred option	30 days	Wed 01/09/21	Tue 12/10/21																																								
37		Presentation to Cambridgeshire Design Panel	28 days	Wed 05/01/22	Fri 11/02/22																																								
38		Pre submission presentation to Planning Committee	30 days	Mon 14/02/22	Fri 25/03/22																																								
39		Public Consultation - preferred route	44 days	Thu 01/07/21	Tue 31/08/21																																								
40		Transport Planning	1294 days?	Wed 24/06/20	Mon 09/06/21																																								
41		Advance ASR development	30 days	Mon 03/08/20	Fri 11/09/20																																								
42		Start Transport Modelling	0 days	Wed 25/11/20	Wed 25/11/20																																								
43		Start Assessment of options	0 days	Wed 23/12/20	Wed 23/12/20																																								
44		Option Assessment Report Update	20 days	Wed 23/12/20	Tue 19/01/21																																								
45		Option to rerun Transport modelling	316 days	Thu 15/04/21	Thu 30/06/22																																								
46		Advance ASR development	28 days	Mon 06/01/25	Wed 12/02/25																																								
47		Start M&E Plan	28 days	Mon 06/01/25	Wed 12/02/25																																								
48		Start Transport Modelling (update)	28 days	Tue 01/04/25	Thu 08/05/25																																								
49		Prepare FBC	28 days	Thu 01/05/25	Mon 09/06/25																																								
50		M&E Plan sign off (6 months before FBC sign off)	1 day	Wed 24/06/20	Wed 24/06/20																																								
51		Issue draft FBC	1 day?	Thu 10/12/20	Thu 10/12/20																																								

25/11
23/12

Project: A10 Interactive Plannin Date: Wed 22/07/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	2020				2021				2022				2023				2024				2025				2026				2027				2028				2029			
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4				
52		Design	438 days	Wed 25/11/20	Sat 30/07/22																																								
53		3 Preferred Options Developed (2D)	4 wks	Wed 25/11/20	Tue 22/12/20																																								
54		Design fix for screening / scoping	0 days	Wed 23/12/20	Wed 23/12/20																																								
55		Design Fix	0 days	Tue 15/06/21	Tue 15/06/21																																								
56		Prelim Design Complete	0 days	Sat 30/07/22	Sat 30/07/22																																								
57		Environment	477 days?	Wed 01/07/20	Fri 29/04/22																																								
58		Access request		Wed 01/07/20																																									
59		Early surveys		Sat 01/08/20																																									
60		Start EIA Screening and Scoping	1 day	Wed 23/12/20	Wed 23/12/20																																								
61		Winter surveys	4 wks	Tue 01/12/20	Mon 28/12/20																																								
62		Environmental Assessment of Options	4 wks	Mon 04/01/21	Fri 29/01/21																																								
63		Access request	4 wks	Sun 28/02/21	Thu 25/03/21																																								
64		Submit scoping report	4 wks	Mon 15/03/21	Fri 09/04/21																																								
65		Env Surveys – summer (e.g. ecology / noise / visual)	131 days	Thu 01/04/21	Thu 30/09/21																																								
66		Scoping Opinion received	22 days	Sat 01/05/21	Sun 30/05/21																																								
67		Environmental Statement Complete	0 days	Fri 29/04/22	Fri 29/04/22																																								
68		Planning/Consent/Orders	171 days	Tue 30/08/22	Tue 25/04/23																																								
69		Planning Statement complete	0 days	Tue 30/08/22	Tue 30/08/22																																								
70		Covering letter complete	0 days	Fri 30/09/22	Fri 30/09/22																																								
71		Prepare orders – CPO, SRO, etc as appropriate	2 mons	Wed 01/03/23	Tue 25/04/23																																								
72		Land Acquisition	271 days	Wed 15/07/20	Wed 28/07/21																																								
73		Land Referencing	28 days	Wed 15/07/20	Fri 21/08/20																																								
74		Land & Property - intro to land owners	1 mon	Mon 03/08/20	Fri 28/08/20																																								
75		Land & Property - update to land owners highlighting preferred option	1 mon	Thu 01/07/21	Wed 28/07/21																																								
76		Construction	996 days	Mon 06/01/25	Mon 30/10/25																																								
77		Mobilisation	60 days	Mon 06/01/25	Fri 28/03/25																																								
78		Construction	935 days	Tue 01/04/25	Mon 30/10/25																																								
79																																													

Project: A10 Interactive Plannin Date: Wed 22/07/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			