## LEP Name

## Greater Cambridge and Peterborough LEP

This Quarter:

Q1\_2021

	This				Financial Ye	ar		П	
Housing	Quarter	15-17	17-18	18-19	19-20	20-21	21-22	П	Tot
Houses Completed	0	200	200	0	0	0	-	-	40
Forecast for year	870	200	200	628	868	870	7,309	П	10,0
Progress towards forecast	0%		100%	0%	0%	0%	-	-	49
Jobs									
Jobs Created	0	61	461	0	55	0	-	-	57
Apprenticeships Created*	0	0	0	0	0	0	-	-	0
Jobs including Apprenticeships	0	61	461	0	55	0			57
Forecast for year	3,962	51	403	871	692	3,962	23,815		29,7
	0%								
Progress towards forecast  * Apprenticeships included within jobs totals pri	- 14		114%	0%	8%	0%	0%	-	
* Apprenticeships included within jobs totals pri Skills Area of new or improved floorspace (m2)	ior to 2017	440	2,972	432	0	0	-	-	3,8
* Apprenticeships included within jobs totals pri Skills Area of new or improved floorspace (m2) Forecast for year	or to 2017	440 440	2,972 2,380	432 0	0 0	0	- 7,544	•	3,8 10,3
* Apprenticeships included within jobs totals pri Skills Area of new or improved floorspace (m2)	ior to 2017		2,972	432	0	0	-	-	3,8 10,3
* Apprenticeships included within jobs totals pri Skills Area of new or improved floorspace (m2) Forecast for year	or to 2017		2,972 2,380	432 0	0 0	0	- 7,544	-	3,8 10,3 37
* Apprenticeships included within jobs totals pri Skills Area of new or improved floorspace (m2) Forecast for year Progress towards forecast	0 0 -	440	2,972 2,380 125%	432 0	0 0 -	0 0 -	7,544		3,8 10,3 37
* Apprenticeships included within jobs totals pri  Skills Area of new or improved floorspace (m2) Forecast for year Progress towards forecast  Number of New Learners Assisted	0 0 0	440	2,972 2,380 125%	432	0 0 -	0 0 -	7,544		3,8 10,3 37 1,1
* Apprenticeships included within jobs totals pri Skills Area of new or improved floorspace (m2) Forecast for year Progress towards forecast Number of New Learners Assisted Forecast for year Progress towards forecast	0 0 - 0 462	440	2,972 2,380 125% 1,198 125	432 0 - 0 181	0 0 -	0 0 - 0 462	7,544	-	3,8 10,3 37 1,1 1,4
* Apprenticeships included within jobs totals pri Skilla Area of new or improved floorspace (m2) Forecast for year Progress towards forecast Number of New Learners Assisted Forecast for year Progress towards forecast	0 0 - 0 462	440	2,972 2,380 125% 1,198 125	432 0 - 0 181	0 0 -	0 0 - 0 462	7,544	-	3,8 10,3 37 1,1 1,4 80
* Apprenticeships included within jobs totals pri  Skills Area of new or improved floorspace (m2) Forecast for year Progress towards forecast  Number of New Learners Assisted Forecast for year Progress towards forecast  Transport	0 0 0 - 0 462 0%	0 0	2,972 2,380 125% 1,198 125 958%	432 0 - 0 181 0%	0 0 - 0 179 0%	0 0 - 0 462 0%	7,544 - - 550	-	3,8 10,3 37

		Proje	ect RAG Ratings		
Project Name	Prev Qtr Q4_1920	This Qtr Q1_2021	Project Name	Prev Qtr Q4_1920	This Qtr Q1_2021
Whittlesey Acess Phase 1 King's Dyke Crossing	Α	G	The Growth Service		-
Ely Southern Bypass	G	G	NIAB - Hasse Fen Extension	G	G
Bourges Boulevard Phase 1	G	G	TWI - Innovation Network Ecosystem	G	G
Bourges Boulevard Phase 2	G	G	Illumina Accelerator Global Expansion	G	G
A47/A15 Junction 20	G	G	Advanced Manufacturing Facility - Living Cell	G	G
Wisbech Access Stategy	Α	AG	Cambridge Northern Fringe - Sci Tech Container Village	G	N/A
TWI (The Welding Institute) Expansion	G	G	LGF Topslice	AG	G
Technical and Vocational Centre, Alconbury Weald	G	G	Ascendal New Technology Accelerator	G	AG
Agri-Tech Growth Initiative	G	G	3D Centre of Excellence	G	G
Cambridge Biomedical Innovation Centre	G	G	Aerotron CAPEX Relocation Project	G	G
Haverhill Innovation Centre	N/A	N/A	Start Codon - Healthcare & Life Science Accelerator	G	AG
Peterborough Regional College Food Mfg Centre	G	G	Advanced Manufacturing Innovation Launchpad - Chatteris	G	G
Growing Places Fund Extension	G	G	Smart Manufacturing Association	G	AG
Highways Academy	G	G	Cambridge Biomedical Campus - Multi Occupancy Building	G	AG
CITB Construction Academy	G	G	TTP Life Science Incubator	AG	AG
EZ Plant Centre Alconbury	G	G	Wisbech Construction Careers Hub	G	N/A
Signpost to Grant	G	G	University of Peterborough	G	G
Medtech Accelerator	G	G	South Fens Enterprise Park Phase 3	G	AG
Lancaster Way Phase 1 Loan	G	G	Skills & Training Space Expansion	G	G
Lancaster way Phase 2 Loan	G	G	Brampton Hub - Mobility, Fuels & Logistics Launchpad	G	AG
Lancaster way Phase 2 Grant	Α	AG	West Cambridge Innovation Park	N/A	AG
Manea & Whittlesea Stations	G	G	AEB Innovation Scheme	N/A	G
M11 J8	AG	N/A		-	-
Terraview Loan	G	G		-	-
Soham Station	AG	G		-	-
Haverhill Epicentre	G	G		-	-
Forecast	G	N/A		-	-
COVID-19 Capital Growth Grant Scheme	Ğ	G		-	-
Hauxton House Incubator Development	Ğ	Ğ		-	
NIAB - AgriTech Start Up	Ğ	Ğ		-	
···					

Growth Deal Performar	ıC
G	

Area lead comments	

					Fina	ncial	Progress								
LGF Awa	ard		2015-16 £21.100.000		2016-17 £33,625,463	£	17-18 23,664,705		18-19 £16,705,458		19-20 £15,875,346		20-21 £35,737,637		Total £146,708,609
			Financial Year												
LGF Outturn		This Quarter			15-17		17-18		18-19		19-20		20-21		Total
Actual	£			£	37,238,889	£	13,100,800	£	19,297,072	£	919,521	£		£	70,556,282
Forecast for year	£	67,541,619		£	37,238,889	£	19,128,160	£	9,738,834	£	8,746,168	£	67,541,619	£	142,393,670
Progress towards forecast		0%					68%		198%		11%		0%		50%
LGF Expenditure															
Actual	£	9.502.323		£	25.849.968	£	13.100.800	£	16.876.608	£	4,722,079	£	9.502.323	£	70.051.777
Forecast for year	£	72,294,841		£	25,849,977	£	34,251,579	£	9,729,834	£	4,582,378	£	72,294,841	£	146,708,609
Progress towards forecast		13%					38%		173%		103%		13%		48%
Non-LGF Expenditure															
Actual	£	- 1		£	11.050.401	£	22.676.132	£	682.302	£		£		£	34,408,835
Forecast for year	£	52,971,949		£	10.941.645	£	6.627.615	£	7.320.385	£	17.614.527	£	52.971.949	£	95,476,121
Progress towards forecast		0%					342%		9%		0%		0%		36%
Total LGF + non-LGF Expend	liture														
Actual	£	9.502.323		£	36.900.369	£	35.776.932	£	17.558.910	£	4.722.079	£	9.502.323	£	104,460,612
Forecast for year	£	125,266,790		£	46,147,033	£	40,879,194	£	17,050,219	£	22,196,905	£	125,266,790	£	251,540,141
Progress towards forecast		8%					+88%		+103%		+21%		+8%		42%

Contractual Commitments (r	nanual entry)												
			15-17		17-18		18-19		19-20		20-21	Total	
Forecast		£	36,773,893	£	34,251,609	£	9,729,835	£	8,764,168	£	57,189,104	£	146,708,609
Actual		£	36,773,893	£	34,251,609	£	9,729,835	£	8,764,168	£	9,502,323	£	99,021,828
Variance			+0%		+0%		+0%		+0%		-83%		-33%

Commentary

All LGF funds had been allocated as of March 2020, during the first quarter of 2020/21 3 projects indicated they were unable to deliver to the timeframes due to issues relating to the COVID countreak. As such the funds were resubmitted to the LGF pot and a number of projects that have been held in a pipeline are being progressed thorugh the assurance framework. We anticipate that all funds will be allocated by the 2nd quarter of this financial year for outturn by March 2021.

The projects that have withdrawn are: LGFGCP36 - returning a value of £697,000 LGFGCP23 - returning a value of £1,000,000 LGFGCP46 - returning a value of £3,000,000

The Business Board are due to meet on the 27 July to agree 3 potential submissions valued at over £5million, the decision will be made following the due diligence reports and scores. Please note this meeting took place and 2 projects have been approved for funding and are being progressed to contract signing. There remains £800k of LGF funds which pipeline COVID City Centre projects are being developed - these will be presented to the Sept 2020 BB meeting

We are actively managing projects that are not in contract and are flagged as AnberGreen on the risk log - these are being progressed with legal support to ensure contracts are signed as soon as possible. The BB are updated on the progress to contract and any issues when they meet but also via a monthly update that is circulated to include, risk, issues, and pipeline projects.

The remaining projects are being monitored for delivery outcomes and revised programmes have been requested where issues have been highlighted.

Section 151 Officer Approved Jon Alsop (S73 Officer for CPCA) Jonatha Assop Signature Date: 19th August 2020

Accountable Body Head of Paid Services Approval									
Name	John T. Hill (Director of Business & Skills, Cambridgeshire and Peterborough Combined Authority)								
Signature	<del>f</del>								
Date	20.08.20								