Project Details				Financials				Employment Outputs		Housing Outputs		Transport Output			Skills Outputs thi					Commerical Outputs				Flood Risk Preventio			Business and Enterprise		
Identifying Information		Project Dates		Budget		Leverage		Jobs Created to Date	Apprenticeships to Da	te Housing Completed to Dat		Roads to Date				g Floorspace to Date			Leaners Assisted to Date Number of New Learners				Broadband	Flood Risk Prevention			Businesses Supported to	Number of enterprises	
Project Name	Project Description (100 words max)	Date Work Started	Date Work Complete	Total Budget	Of which LGF	Of which Public Sector	Of which Private Sector	Jobs Created	Apprenticeships	Housing Units Completed	with new or improved fibre optic provision	Length of Road Resurfaced	Built Road this period	Length New Cycle Ways This Period	improved learning/training floorspace (m2)	Prior Estate Grade	Post Completion Estate Grade	Floorspace rationalisation	Assisted (in courses leading to a full qualification)	Commerical floorspace created	Commerical floorspace refurbished	Commerical floorspace occupied	e Commerical Broadband Access	reduced likelihood of flooding as a result of the project (m2)	Reduced Flood Risk Homes	Reduced Flood Risk Commercial	Number of enterprises receiving grant support	receiving financial support other than grants	Number of enterprises receiving non financial support
Name Whittlesey Acess Phase 1 King's Dyke Crossing	Desc Changes to track layout and diversion of track between Whittlesey and Peterborough, to improve travel time by closing the current inefficient level crossing and creating an alternate route. Will create	StartDate 01/07/2016	EndDate 30/06/2018		LGFBudget 0 £8,000,000.00			EmpJobs 0	EmpApprentice 0	HousingComp	HousingFibreOptic	RoadResurface 0	RoadNew	RoadNewCycle 0		SkillsSpacePreGrade	SkillsSpacePostGrade See returns	SkillsSpaceRational		CommercialSpaceNew 0	CommercialSpaceRefurt 0	CommercialSpaceOcc				FloodCommercialReduce	d BusinessSupportGrants 0	BusinessSupportNonGrant 0	BusinessSupportNonFinance 0
Ely Southern Bypass	growth opportunities resulting in jobs and homes. Creation of a bypass around By to reduce congestion at the train station level crossing and provide a new link between Stutney Causeway and Angel Drove to the south of the city. This will preven large queues which currently form when traffic on the silp-road blocks access to the underpars. This new bypass will also enable	t 01/10/2016	01/06/2018	£36,000,000.00	0 £22,000,000.00	£14,000,000.00	£0.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
	elocal location of the inner plant into the organization and elocations, redevelopment and growth of the Station Glateway area. Outputs will include significant homes and jobs numbers. Improvements to Bourges Boulevard in Peterborough, an Important connection between two main city centre roundabouts. Updating o the road layout improved connections between the railway station.	é																											
Bourges Boulevard Phase 1	and commercial centre, providing a new pedestrian walk-through. It has also contributed to the City Council's ability to create a land assembly site for future mixed use. Further improvements to the southern streatch of Bourges Bouleverd, to include a mit of interventions to increase road	t 04/01/2014	31/07/2015	£2,100,000.00	0 £2,100,000.00	£0.00	£0.00	280		0	0	0	0	0	0	See returns	See returns	0	0	32000		0	0	0	0	0	0	0	0
Bourges Boulevard Phase 2	capacity, improve pedestrian and cycling opportunities and improve road safety. This will also improve links between the Southbank development site and city centre, delivering new homes, car parking commercial space, creative hubs and a hotel.	5-	31/03/2019	£9,200,000.00	£9,200,000.00	£0.00	£0.00	100	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	o	0	0	0
A47/A15 Junction 20	Scheme to ease comparison at Junctices 20 of the AAT North Start 0 Technology with a sky winches on Petrotrough's Pethody with a sky winches and fault, in recent parts. The the start of the start of the start of the start of the start improvements and fail signalization of the junction will reflect this improvements will also allow for the completion of nearby development. Flastion Reverse and Horsong and all grande at compared to the start of the start of the start of the start of the start of the start of the start of the start of the compared to the start of the start of the start of the numbers of new hornes and new community infrastructure.	e .	31/03/2017	£6,300,000.00	0 £6,300,000.00	£0.00	£0.00	0	0	0	0	0	0	0	0	See returns	See returns	O	D	0	O	0	0	0	O	0	O	0	O
Wisbech Access Stategy	This project is split into two phases - initial investment of £1m into feasibility study which will provide a way forward to deliver a furthe £10.5m package of transport schemes in and around Wisbech. These will improve transport capacity in turn unlocking sites in Feland's Local Plan which will deliver jobs and homes.	e 01/05/2015	31/03/2021	£7,727,434.00	0 £7,500,000.00	£227,434.00	£0.00	0	0	0	0	0	0	o	o	See returns	See returns	0	0	0	0	o	0	o	0	0	0	0	0
TWI (The Welding Institute) Expansion	A new secure fabrication, testing and validation facility for materials engineering, supporting a range of industries including oil, pass, energy, serospace/defence and rail. This facility has been developed at TW's headparters on Granat Park and the capital project includes: the purchase of specialist fabrication and testing equipment. Unitnately the project will result in innovation in materials fabrication and in turn further research, jobs and skills outcomes.	01/09/2015	31/03/2018	£3,001,063.00	0 £2,100,000.00	E0.00	£901,063.00	22	o	0	0	0	o	o	o	See returns	See returns	0	o	6780	O	0	O	o	O	O	0	0	0
Technical and Vocational Centre, Alconbury Weald	MET is a new state of the art training facility under construction at Alconbuy Weal Interprisz Carol new Huntingdow which is due to open fully in Autum 2018. Let by Cambridgeshire Regional College the costre will deliver technical, advanced and higher vocational skills in manufacturing, engineering, advanced construction and letchnology industries resulting an arage of qualifications and apprenticehips, to serve employers throughout the whole of the GCGP area.	01/05/2015	31/03/2018	£10,500,000.00	0 £10,500,000.00	E0.00	£0.00	1	o	0	0	0	o	o	o	See returns	See returns	0	o	o	O	0	o	o	O	O	0	0	0
Agri-Tech Growth Initiative	The Eastern Agri Tech Growth Initiating provides a boost to the food, circle and benchrulsvers school to supporting businesses looking to invest in specialize acujament, new markets, ways to improve productively and efficiency. We will a Research and Development. There are two funding streams - a Growth Fund Growth grants of between E10.000 and E40.000 to support Independent of Detween E10.000 and E40.000 to support Independent innovative loaking, product, and technicogy. Matched by the SMS themselves, the Growth Deal funding attacts significant leverage and will cruste a number of new jobs.	01/08/2015	31/03/2018	£5,596,000.00	£3,600,000.00	£1,996,000.00	£0.00	53	O	0	0	O	0	0	0	See returns	See returns	0	0	0	O	Đ	Ū	O	D	0	O	0	O
Cambridge Biomedical Innovation Centre	Led by University of Cambridge, Growth Deal investment supported the conversion of part of a building on the Biomedical Campus at Addenbrooks: into a new innovation centre for NNS and University spin-outs and start-ups whithing to be part of the southern Cambridge med tech clutter. LFB investment will result in new companies, new technologies, jobs and leverage.		31/10/2016	£4,064,000.00	D £1,000,000.00	£0.00	£3,064,000.00	29	0	0	0	0	0	0	0	See returns	See returns	0	0	5560	O	0	0	o	0	O	0	0	0
Haverhill Innovation Centre	This will be a new knowaton Centre, to be located on Haverhill Research Park, which is part of the Cambridge Compase Interprise Zone. New accommodation and research facilities will stimulate growth and knowledge between academia and businesses, in a locaton which well-connected to Cambridge and the southern science parks. Growth Deal investment is scheduled to begin in 2018/19.	01/04/2018	31/03/2019	£0.00	£0.00	£0.00	£0.00	o	0	0	0	0	0	0	0	See returns	See returns	0	0	0	O	0	0	0	0	O	0	0	0
Peterborough Regional College Food Mfg Centre	Growth Deal funding supported the creation of a new dedicated manufacturing training Centre of Excellence, meeting local training needs in food manufacturing. The project will deliver skills and apprenticeships outcomes.	07/01/2015	31/07/2016	£1,172,000.00	0 £586,000.00	£586,000.00	£0.00	53	0	0	0	0	o	0	o	See returns	See returns	0	0	0	0	0	0	o	0	O	0	0	0
Growing Places Fund Extension	This is a £16.6m project pot as a successor to the Growing Places Fund, primarily focused on projects which will unlock commercial land and / or jobs. Investments are a mixture of grants and loans, providing a recycling fund.	07/08/2015	31/03/2021	£500,000.00	£200,000.00	£0.00	£300,000.00	58	0	0	0	0	0	0	0	See returns	See returns	0	0	2647	0	0	0	0	0	O	0	0	0
Highways Academy	Growth Deal investment supported the creation of new training facilities at WATA (West Anglia Training Association) in Huntingdon, sepecifically a 'mock-up' motoway facility and civil engineering academy which also has support of Highways England to deliver training and apprenticeships linked to the A14 improvements.	01/03/2015	31/05/2016	£415,000.00	£415,000.00	£0.00	£0.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
CITB Construction Academy	Growth Deal has supported the establishment of a new construction training facility using simulators, which is among the first of its kind in the country to be integrated into established apprenticeship programmes and mainstream provision. The simulators enable training to confinue in poor weather and they produce detailed analysis of trainees' progress, enhancing assessment.	d 10/01/2016	29/12/2017	£946,324.00	£450,000.00	£0.00		o	o	o	0	o	o	o	o	See returns	See returns	o	0	0	O	o	0	o	0	O	0	0	0
EZ Plant Centre Alconbury	Plant Training Academy to Support the Enterprise Zone	01/01/2016	31/03/2016	£154,000.00	£65,000.00		£89,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Signpost to Grant	Small capital grant scheme to enhance SME competitiveness, create employment, improve productivity and exports	01/02/2016	31/03/2021	£500,000.00	£200,000.00	£300,000.00		0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Medtech Accelerator	Share Investement into the Medtech Accelerator, set up to facilitate the early stage development of innovations in the broad area of medical technology (devices, diagnostics, software and	30/12/2016	31/03/2021	£1,200,000.00	0 £500,000.00		£700,000.00	3	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	o	o	O	D	0	0	0	0
Lancaster Way Phase 1 Loan	eHealth) that meet unmet clinical needs within the NHS Construction of 9 small business units in EZ	01/12/2016	31/03/2021	£1,000,000.00	D £1,000,000.00			0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Lancaster way Phase 2 Loan	Phase 2 infrastucture to support growth in EZ	31/01/2017	31/03/2021	£3,680,000.00	£3,680,000.00			0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Lancaster way Phase 2 Grant Manea & Whittlesea Stations	Improved road access to EZ to support future growth potential Extensions to railway platforms to increase capacity	30/12/2017 31/01/2017	31/03/2021 31/03/2021	£5,125,000.00 £395,000.00			£3,680,000.00	0	0	0	0	0	0	0	0	See returns See returns	See returns See returns	0	0	0	0	0	0	0	0	0	0	0	0
M11 J8	Revisions to M11/A120 junction to improve access and release land or development	02/04/2019	31/03/2021	£5,000,000.00		£4,000,000.00		0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Terraview Loan	Loan to support the fit out costs of a new research facility on the Cambridge Research Park Enterprise Zone	01/12/2018	30/04/2019	£674,070.00	£120,000.00		£554,070.00	2	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Soham Station	Development of a new station covering Soham, improving transport links across the area	04/07/2019	31/03/2021	£1,000,000.00				0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Haverhill Epicentre Forecast	Incubator/Start-ups focuysed on life science Budget forecast	01/07/2019	31/03/2021 31/03/2021	£6,300,000.00 £0.00	E2,600,000.00	£2,600,000.00	£1,100,000.00	20	0	0	0	0	0	0	0	See returns See returns	See returns See returns	0	0	0	0	0	0	0	0	0	0	0	0
COVID-19 Capital Growth Grant Scheme	SME support grants - capital expenditure	14/10/2019	31/03/2021	£6,000,000.00				0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Hauxton House Incubator Development	Development of incubator/clean lab space at Hauxton House	15/07/2019	31/03/2020	£938,000.00	£438,000.00	-	£500,000.00	10	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
NIAB - AgriTech Start Up	Development of SME start up space focused on AgriTech industry	02/02/2020	31/03/2021	£4,600,000.00			£2,116,000.00	1	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
The Growth Service	Development of a business growth service targetting high value businesses to grow GVA in the Regions Development of the incubator space focussing on AgriTech		31/03/2021	£31,490,556.00		£26,083,556.00		0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
NIAB - Hasse Fen Extension	companies Refurbishment of office space for startup companies, offering	02/01/2020	31/03/2021	£1,521,470.00 £2,500,000.00	_		£1,270,000.00	0	0	0	0	0	0	0	0	See returns See returns	See returns See returns	0	0	0	0	0	0	0	0	0	0	0	0
Ilumina Accelerator Global Expansion	Support and access to facilities Grant based support to start up organisations in the life science	01/03/2020	31/03/2021	£2,500,000.00		£2,000,000.00		0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Advanced Manufacturing Facility - Living Cell	field Development of clean labs, office space focussed on the living	01/04/2020	31/03/2021	£2,700,000.00		,	£1,350,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
Cambridge Northern Fringe - Sci Tech Container Villag	cell medical breakthrough Reusable temporary lab soace for use whilst major development		31/03/2021	£2,700,000.00	-		£1,350,000.00 £2,203,000.00	0	0	0		0	0	0	0		See returns		0	0	0	0	0	0		0	0	0	0
Cambridge Northern Fringe - Sci Tech Container Villag	age sites are being created Management of the LGF	01/04/2020	31/03/2021 31/03/2021	£2,900,000.00 £0.00	E3,901,816.00	£0.00	£2,203,000.00 £0.00	0 #REF!	0	0	0	0	0	0	0	See returns See returns	See returns See returns	0	0	0	0	0	0	0	0	0	0	0	0

Image: state stat																														
and	Ascendal New Technology Accelerator		01/11/2019	31/03/2021	£1,955,000.00	£965,000.00		£990,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
image of the strate o	3D Centre of Excellence	Establishment of a 3D centre of excellence and R&D facility	29/01/2020	31/03/2021	£7,500,000.00	£1,875,000.00		£5,625,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	5100	0	0	0	0	0	0	0	0	0
And a	Aerotron CAPEX Relocation Project		30/11/2019	31/05/2020	£7,000,000.00	£1,400,000.00		£5,600,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
and	Start Codon - Healthcare & Life Science Accelerator	support (in the form of a six month socieleration programme) (the "Programme") and seed-funding of between £250,000 - £500,000 (and the Programme and such funding being the "Offering") to High Potential Companies so that they can perform key experiments, develop their technologies and intellectual	01/02/2020	31/03/2021	£15,000,000.00	£3,342,250.00		£12,000,000.00	0	0	0	0	0	0	D	0	See returns	See returns	0	0	0	D	D	O	D	0	0	0	0	0
Matrix Stab	Advanced Manufacturing Innovation Launchpad - Chatteris	point for innovation cluster development and business growth. Provision of a new training centre to meet the needs of local and wider area businesses to address the lack of training facilities		30/09/2021	£4,060,000.00	£3,160,000.00		£900,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	D	0	D	0	0	0	0	0
absolution with the spectra with	Smart Manufacturing Association	(Dig 1) as a JV with CPCA, it will transition to a sustainable, self- financing model ultimately funded through corporate partnerships,	01/05/2020	31/03/2021	£1,403,000.00	£715,000.00		£588,800.00	0	0	0	0	0	0	0	o	See returns	See returns	0	0	0	0	0	O	0	O	0	0	0	0
Absence State Stat	Cambridge Biomedical Campus - Multi Occupancy Buildin	to accommodate requirements ranging from 5,000 - 20,000 sq. 19 ft. and incorporating a mix of dry and wet laboratory space and ancillary office, estimated at a total cost of £48m including	01/04/2020	29/08/2022	£50,200,000.00	£3,000,000.00		£47,200,000.00	0	0	0	0	0	O	0	0	See returns	See returns	0	0	0	0	D	O	0	0	0	0	0	0
chc/data generation out	TTP Life Science Incubator	Melbourn Science Park to support the formation and growth of new life science start-ups on the Cambridgeshire/Hertfordshire border. This incubator will combine specialist facilities, TTP's proven track record in assisting start-ups throughout their life cycle and investment in these start-ups secured from TTP's	01/05/2020	01/08/2020	£55,278,000.00	£2,300,000.00		£52,978,000.00	0	0	O	0	0	0	0	0	See returns	See returns	0	0	0	O	D	O	0	0	O	0	0	0
Applic Department Ap	Wisbech Construction Careers Hub	West Anglia's Campus in Wisbech, Cambridgeshire focused on	01/01/2020	31/03/2021	£3,200,000.00	£0.00		£200,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	D	D	0	0	0	0	0	0
Ferne Enterprise Park Phases 3 beside states and a state and state and a state and a state and state and a state and a state	University of Peterborough	Peterborough, for 2,000 students by September 2022, with a curriculum and delivery model that is designed to meet the skills needs that growth in the Greater Peterborough business base	01/03/2020	01/09/2022	£27,535,000.00	£12,500,000.00	£15,035,000.00		0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	D	O	D	0	0	0	0	0
	South Fens Enterprise Park Phase 3	business space at Chatteris in Fenland, adding a third phase to the established start-up and small business hub at the South	01/02/2020	31/03/2021	£1,994,063.00	£997,032.00	£997,032.00		0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	D	D	D	0	0	0	0	0
Transpace Deparison	Skills & Training Space Expansion	To provide for the development of 4 workshops and 3 additional classrooms at its new main centre in March.	01/04/2020	31/03/2021	£450,000.00	£400,000.00			0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0
prom Hub - Mobility, Fuels & Lageritation a molecular integration and services in models in molecular integration and molecular integrations in the molecular integration and molecular integrate and molecular integrate	Brampton Hub - Mobility, Fuels & Logistics Launchpad	employment park, this project will: support start-up businesses, deliver high level skills; provide the opportunity for every student to access the power of youth entrepreneurship education; and	01/05/2020	01/09/2022	£7,932,912.00	£2,400,000.00		£5,532,912.00	o	0	0	0	0	o	0	o	See returns	See returns	0	0	0	0	0	o	0	o	0	0	0	O
Cambridge In Spridle display and scale and uplices servicy marks and scale and uplices and uplic	West Cambridge Innovation Park	enabling business growth and scale up across the UK, using an integrated model of planning and business development to replicate global best practice and utilise the enormous	01/04/2020	01/09/2023	£67,300,000.00	£3,000,000.00		£64,300,000.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	D	0	0	0	0	0
hmometer 0 1052222 3103221 260, 400 23103221 260, 400 23103221 260, 400 210 210 210 210 210 210 210 210 210 2	AEB Innovation Scheme		01/05/2020	31/03/2021	£660,400.00	£323,700.00	£336,700.00	£0.00	0	0	0	0	0	0	0	0	See returns	See returns	0	0	0	0	0	0	0	0	0	0	0	0